# PORPOSAL FOR GRANT OF THE EXTENSION

| | | |
|---|---|---|
| 1 | Name of work | Improvements to Roads and Drains at Byarappa Garden, KNE College 4th Block,Kateramma Layout cross Roads in ward No 10 Doddabommasandra |
| 2 | Estimated Cost | 100.00 Lakhs |
| 3 | Amount of Tender | 8545809.08 |
| 4 | Name of Contractor | M/s KRIDL |
| 5 | Agreement No | BBMP/EE/BTP/209/AGR//2019-20 , Dated: 10.03.2020 |
| 6 | Work Order No & Date Under Which the Work order has been issued | BBMP/EE/BTP/209/WO//2019-20 , Dated: 10.03.2020 |
| 7 | Time limit originally fixed for Completion of time | 60 Days |
| 8 | Date of Markout | |
| 9 | Date of Commencement | 10.03.2020 |
| 10 | Date of Completion as per Agreement | 09.05.2020 |
| 11 | Date of Receipt of Application in the sub division | |
| 12 | Extension of time granted if any | |
| 13 | Work carried out by the contractor during original period stipulated in the contractor | |
| 14 | Work carried out during the last period of Extension | - |
| 15 | Work carried out during the 2nd period of Extension | - |
| 16 | Date of recommendation of the time extension applied for | 08.05.2020 to 14.09.2020 (125 Days) |
| 17 | Whether the original Application of the contractor enclosed | Yes |
| 18 | Balance work remaining to be done | - |
| 19 | Probable time required for completion remaining work | - |
| 20 | Cost of work charged establishment charge on the work after expiry of original period | - |
| 21 | Whether notice as per clause P(2) of Contractor has been issued | - |
| 22 | Remark by the Executive Engineer | |
| 23 | Daily Rate of the fine proposed | |

Assistant Engineer
Ward No.10

Assistant Executive Engineer
Vidyaranyapura Sub-Division
BBMP, Bangalore-97

Executive Engineer
Bytarayanapura Division

Chief Engineer
Yalahanka Zone

Scanned with CamScanner